

**NOTE:**

The following is a construction phasing schedule for the saddle repair work. **Keep in mind that the schedule can change due to adverse weather condition and other unforeseen circumstances.**

The Contractor will distribute "door hanger" notices at least **48** hours in advance indicating the actual date of water system shutdown. Distruption of water services will begin at 8:30 AM on the actual scheduled date for shutdown, and will be shut-off for approximatedly 7 to 8 hours.

**SCHEDULE UPDATED: Feburary 20, 2020**

**SADDLE REPLACEMENT - PHASE 2 PROJECT**  
**Construction Phasing Schedule for Saddle Repair Work ONLY**

**CONSTRUCTION - OVERLAND HEIGHTS**

STREET	FROM	TO	WATER VALVE # TO SHUT-OFF	WORK TO BE DONE							COMMENTS (Water Shutdown Phases)
				SCHEDULED WATER SHUT-OFF				TRENCH REPAIR/RESTORATION		SLURRY SEAL	
				ACTUAL DATE (1st SHUT-OFF)	ACTUAL DATE (2nd SHUT-OFF) (if needed)	ACTUAL DATE (3rd SHUT-OFF) (if needed)	COMPLETED Y / N	ACTUAL DATE	COMPLETED Y / N	ACTUAL DATE	
PASEO DEL SOL	VIA DEL RANCHO	VIA DEL PRADO	I,G	MON., 12/09/19	TUES., 12/10/19	THURS., 12/12/19	Y	FRI., 12/6/19		THURS. 02/27/20	Phase 9,10,11,12
PASEO VALLE	VIA DEL RANCHO	VIA FLORA	K,M	THURS., 11/25/19	MON., 11/26/19		Y	WED., 11/27/19		TUES. 02/25/20	Phase 6 & 7 INCLUDING 17960 PASEO VALLE
	VIA FLORA	VIA DEL PRADO	M,O,K	MON., 11/25/19	TUES., 11/26/19		Y	WED., 11/27/19		TUES. 02/25/20	Phase 8
VIA CASITAS	VIA DEL RANCHO	VIA ENTRADA	K,L,S	MON., 11/18/19			Y	FRI., 11/22/19	Y	MON. 02/24/20	Phase 3
	VIA ENTRADA	VIA FLORA	R,Q	TUES., 11/19/19	WED., 11/20/19		Y	FRI., 11/22/19	Y	MON. 02/24/20	Phase 4 & 5
	VIA FLORA	END	R,P	WED., 11/20/19	THURS., 11/21/19		Y	FRI., 11/22/19		MON. 02/24/20	Phase 4 & 5
VIA DEL PRADO	VIA LA CRESTA	PASEO DEL SOL	E,G,H	WED.,12/11/19			Y			WED. 02/26/20	Phase 16
	PASEO DEL SOL	PASEO VALLE	H,O,N	THURS.,12/5/2019			Y			WED. 02/26/20	Phase 17
	PASEO VALLE	VIA FRONTERA	N,O,V	MON., 1/06/20			Y			TUES. 02/25/20	Phase 19
	VIA FRONTERA	SHADY VIEW DR	V,X	TBD			Y			TUES. 02/25/20	
VIA DEL RANCHO	VIA LA CRESTA	PASEO DEL SOL	A,I,J	WED., 11/13/19	THURS., 11/14/19		Y	FRI., 11/18/19	Y	MON. 03/02/20	Phase 1
	PASEO DEL SOL	PASEO VALLE	J,K,L	THURS., 11/14/19	FRI., 11/15/19		Y	FRI., 11/18/19	Y	THURS. 02/27/20	Phase 2
	PASEO VALLE	VIA CASITAS	K,L,S	MON., 11/18/19			Y	FRI., 11/22/19		MON. 02/24/20	Phase 3
VIA FLORA	PASEO VALLE	VIA CASITAS	M, P	MON., 11/25/19			Y			MON. 02/24/20	Phase 8
VIA FRONTERA	END	VIA DEL PRADO		TBD			Y			TUES. 02/25/20	
VIA LA CRESTA	TWIN KNOLLS DR	VIA DEL RANCHO	B,D	MON., 12/16/19	TUES.,12/17/19		Y			TUES. 02/25/20	Phase 13,14
	VIA DEL PRADO	MYSTIC CANYON DR	A,E,F	TUE., 1/07/20	WED., 1/08/20	THURS.1/09/20	Y			WED. 02/26/20	Phase 15

**CONSTRUCTION - VILLAGE OAKS**

STREET	FROM	TO	WATER VALVE # TO SHUT-OFF	WORK TO BE DONE							COMMENTS
				SCHEDULED WATER SHUT-OFF				AC TRENCH PATCH/REPAIR		SLURRY SEAL	
				ACTUAL DATE			COMPLETED Y / N	ACTUAL DATE	COMPLETED Y / N	ACTUAL DATE	
TALL OAK DR	CRAPE MYRTLE CIR	VALLE VISTA DR	D & B	THUR., 01/23/2020			Y			MON. 02/24/20 & TUES. 02/25/20	Monday - Removal of existing pavement Tuesday - Applying new Asphalt
PEAR ST	CRAPE MYRTLE CIR	END	E	TUES., 01/21/2020			Y			MON. 03/02/20	
CRAPE MYRTLE CIR	TALL OAK DR	PEAR ST	A,E,F	MON., 01/20/2020			Y			MON. 03/02/21	
	PEAR ST	PEPPER ST	G,I,F	WED., 01/15/2020	WED., 01/22/2020		Y			WED. 02/26/20	
	PEPPER ST	END	I & J	TUES.,01/14/2020			Y			WED. 02/26/20	
PEPPER ST	CRAPE MYRTLE CIR	VALLE VISTA DR	G & H	THUR., 01/16/2020			Y			WED. 02/26/20	